Avondale Estates 2016 Road Maintenance Project - 27 Oct 2016

	Task Name	Planned Start Date	Planned Finish Date	Planned Duration	Complete
1	Pre-Construction Meeting	10/5/2016	10/5/2016	1 day	☑
2	Avondale Estates - N Berkeley Road - Replace 100' of Granite Curb - sub	10/24/2016	10/25/2016	2 days	☑
3	Avondale Estates - N Berkeley Road - Remove and Replace 556 sf of Sidewalk/Driveway -sub	10/25/2016	10/27/2016	3 days	☐
4	Avondale Estates - Hess Drive Replace 75 lf of Roll Curb	11/1/2016	11/2/2016	2 days	☐
5	Avondale Estates - Hess Drive (Patching 470 TN's, Edge Mill 4,000 sy, 9.5 MM 558 TN's)	11/7/2016	11/8/2016	2 days	☐
6	Avondale Estates - N Berkeley Road - (Patching 117 TN's, Edge Mill 1,528 sy, 9.5 MM 236 TN's)	11/9/2016	11/10/2016	2 days	☐
7	Avondale Estates - N Clarendon Ave (Patching , Full Wdth Milling 4,976sy, 12.5 MM 377 TN)	11/14/2016	11/17/2016	4 days	☐
8	Avondale Estates - Lakeshore Drive (Patching 117 TN's, Edge Mill 1020 sy, 9.5 MM 126 TN's)	11/18/2016	11/18/2016	1 day	☐
9	Avondale Estates - Manhole Adjustments	11/22/2016	11/28/2016	5 days	☐
10	Avondale Estates - Striping	12/6/2016	12/7/2016	2 days	☐